## GREATER BRIGHTON ECONOMIC BOARD

## GREATER BRIGHTON INVESTMENT PROGRAMME

## PROGRAMME MANAGEMENT BOOK

Version. 2. 06 October 2014

This Programme Management Book provides a one page summary and RAG rating of each project in the 2014 Greater Brighton Investment Programme, incorporating City Deal and Coast to Capital Local Growth Funded projects.

The following key is used for the RAG Ratings:

RAG Key	Green	Amber	Red
10. Inception and Set Up	Delivery body identified; business case approved; contract/grant agreement signed; scope is understood & under control	Delivery body to be confirmed; business case in development; contract/grant agreement yet to be signed; scope to be clarified	No delivery body identified; business case not approved; scope is uncertain or shifting
11. Time	Project is projected to complete on or before target completion date.	Project may not deliver on or before target date; project may not complete prior to completion date	Project will not start in 15/16 (for LGF funded projects). Projects has stalled.
12. Spend	Project is forecast to spend 100% of LGF in 15/16 and RGF/City Deal funding with prescribed timescale	Project may not spend 100% of LGF in 15/16 and RGF/City Deal funding with prescribed timescale	Project will spend less than 50% of allocated funding within the prescribed timescale
13. Impact	Project is forecast to deliver the expected outputs, match funding and leverage	There is likely to be a reduction of up to 20% in outputs, match funding or leverage	It is highly likely that there will be more than a 50% reduction in planned outputs, match funding or leverage
14. Risk	Risks are understood and planned for	Risks exist that could present a significant challenge to the project and/or a risk analysis has not been completed	Project is being significantly impacted by a negative risk event

## Contents

City Region RGF Wave 2 Business Support Programme	Error! Bookmark not defined.
New England House Growth Centre	Error! Bookmark not defined.
New England House - Digital Exchange	4
Advanced Engineering Centre - UoB and Ricardo	5
Newhaven Flood Defences	6
Shoreham Flood Defences - Adur Tidal Walls	7
Shoreham Flood Defences - Western Harbour Arm	8
Brighton Circus Street and Edward Street Quarter	9
Preston Barracks Central Research Laboratory	10
LGF Skills Capital - Brighton City College	11
Brighton Valley Gardens Phases 1&2	12
Newhaven Port Access Road	13
Brighton Valley Gardens Phase 3	14
Burgess Hill Business Park	15

Gre	ater Brigh	ton Invest	tment Pro	gramme	Highlight F	Report			
1. Investment Category	Greater E	Brighton C	ity Deal			-			
2. Project/Programme	Greater	Greater Brighton City Region RGF Wave 2 Business Support Programme							
Name & Description	to start, g Greater E on offer t	New initiative to help businesses with access to finance and business support to start, grow or expand a business are now available to businesses in the Greater Brighton area. Business grants of between £5,000 up to £250,000 are on offer to businesses wishing to grow, and are available to fund projects that lead to employment growth.							
Spend Profile		14/15	15/16	16/17	17/18	18/19	19/20	Total	
	City Deal RGF LGF Public Private inc. HEI ESIF Total	1.79m	10/10	10/11		10710	10/20		
4. Main Outputs (full programme all years)			5)						
5. Lead Delivery Body & partners	<ul><li>BHC</li><li>Grea</li><li>Loca</li></ul>	nbers	es ,						
Lead Project Manager and sponsor	Philip Wa								
7. Start Date 14/15	Q1								
8. End Date	June 201	5							
Current Status and any Corrective Action required	June 201		head of ta		track to alloms of the n				
Status		Comments	3						
10. Inception and Set Up	G								
11. Time	G								
12. Spend	G								
13. Impact 14. Risk	G								
		ard	Da	to		22 50	ntombor		
Completed By	Philip Wa	มเน 	Da	l <del>e</del>		23 36	ptember		

Grea	ater Brig	hton Inves	tment Pro	ogramme	Highlight	Report		_		
15. Investment Category	Greater	Greater Brighton City Deal								
16. Project/Programme	New Er	New England House Growth Centre								
Name & Description		December and extension of New Tools and College College								
		Reconfiguration and extension of New England House as a CDIT hub and								
	catalyst	catalyst for entrepreneurship and growth in the Greater Brighton tech cluster.								
17. Spend Profile		14/15	15/16	16/17	17/18	18/19	19/20	Total		
17. Opena i Tome	City	City 4.9m 4.9 m								
	Deal									
	LGF									
	Public									
	Private	e TBC	TBC	TBC	TBC	TBC	TBC	20.1m		
	inc.									
	HEI									
	ESIF									
	Total	4.9 m	TBC	TBC	TBC	TBC	TBC	25.0 m		
18. Main Outputs (full	Jobs: 8									
programme all years)	Homes:		(7 000 pot	inorooo						
	Other:T	3,459 total (	(7,089 net	increase)						
40 Lood Dolivery Dody			a sactor fi	ınder (to b	na datarmir	ned)				
19. Lead Delivery Body & partners	•	BHCC + private sector funder (to be determined)								
20. Lead Project Manager	Alan Buck									
and sponsor	Nick Hibberd									
21. Start Date 14/15	Q1									
22. End Date	TBC									
23. Current Status and	A .1.	PC 1 . 1 . 1 . 1				201.0.1	0:1	D. J		
any Corrective Action required		litional data ding is drav			pared for L	JCLG to e	ensure City	y Deai		
required		rk commen			act enacific	nations ar	nd saakind	nrivate		
		tor funder.	cing on re	illillig proj	ect specific	Jalions ai	id Seeking	private		
		tor ramaon.								
Status	RAG*   Comments									
24. Inception and Set Up	G									
25. Time	A	-			be detern	nined				
26. Spend	G	,								
27. Impact	G									
28. Risk	G									
Completed By	Alan Bu			ate			ptember 2	014		
, ,										

	Gre	reater Brighton Investment Programme									
Investment Category		Brighton Ci				ed Cities	Programn	ne			
Project/Programme     Name & Description	Brighto	on Digital Exchange									
	hosting	digital exchange to provide participating CDIT businesses with a local shared osting facility and means of providing new and competitively-priced digital ervices to end-user businesses in New England House and elsewhere.									
Spend Profile		14/15	15/16	16/17	17/18	18/19	19/20	Total			
3. Spend Frome	LGF	14/13	15/16	10/17	17/10	10/19	19/20	Total			
	Public	705 k 705 k									
	Private										
	inc.										
	HEI ESIF										
	Total	705 k						705 k			
4. Main Outputs (full	Jobs: N							7 00 11			
programme all years)	Homes	_									
	SQM: N										
E. Land Dalbana Dada	Other:	ed Sussex									
<ul><li>5. Lead Delivery Body</li><li>&amp; partners</li></ul>	• BH										
6. Lead Project Manager			/ Phil. Ion	os (Mirod	Succov)						
and sponsor		n Buck (BHCC) / Phil Jones (Wired Sussex)									
·		libberd									
7. Start Date 14/15	Q3										
8. End Date	31 Marc	rch 2015									
9. Current Status and any Corrective Action required		Consortium memorandu BDX specifio	m of unde	erstanding	with coun	cil and W					
Status	RAG*	Comments									
10. Inception and Set Up	А	Tender docs about to be issued for BDX and cabling contracts									
11. Time	R	Project delivery current at risk as the procurement of the cabling contract for installing fibre in New England House has not been completed. Weekly project team meetings have been established to ensure progress is made to bring the project back with timetable									
12. Spend	G	Funding must be spent by end of Q4									
13. Impact	G	Outcomes									
14. Risk	A	Procureme			ged throug						
Completed By	Alan Bu	ıck	Da	te		05 Oc	tober 201	4			

Gre	ter Brighton Investment Programme Highlight Report									
Investment Category	Acceler	elerate Research and Innovation								
Project/Programme     Name & Description	Creatio	anced Engineering Centre - UoB and Ricardo tion of a new facility at Moulscombe which will train engineers for the motive industry and also carry out research.								
Spend Profile		15/16 16/17 17/18 18/19 19/20 20/21 Total								
	LGF Public Private inc. HEI ESIF Total	e						7m		
Main Outputs (full programme all years)	Homes SQM:	Jobs:50 Homes: SQM: Other: TBC								
Lead Delivery Body     & partners		ersity of Brighton icardo								
Lead C2C Project     Manager and sponsor     Committee		n Parkes nterprise								
7. Start Date 15/16	Q1									
8. End Date	16/17	6/17								
9. Current Status and any Corrective Action required		ve establish		ect board.	Progress	report due	e early Oc	tober.		
Status	RAG*									
10. Inception and Set Up	A	Business case in development by UoB								
11. Time	G	Project Board already up and running Significant capital works in 15/16								
12. Spend 13. Impact	G G	UoB jobs v				ıet				
14. Risk	G	Planning r				Cl				
Completed By	Ian Par		Da Da		, 000	21 Se	ptember 2	014		
Completed by	iairi ai					2100	Ptorribor 2	.011		

Gre		ter Brighton Investment Programme Highlight Report									
Investment Category	Flood D	efences									
2. Project/Programme	Newha	ven Flood Defences									
Name & Description	Creation	Creation of new flood defences along the R Ouse to allow new developments									
	of hous	ng and emp	oloyment I	and on bo	th sides of	f the river	and harbo	our.			
3. Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total			
	LGF	0.7m	0.8m					1.5m			
	City										
	Deal /										
	EA	0.75m 0.75m EA									
	Public										
	Private	e 0.25m									
	inc. HEI										
	ESIF										
	Total										
4. Main Outputs (full	Jobs: 5.	000									
programme all years)	Homes:										
programme am years,	SQM: 1										
	Other:	, r , uuu									
5. Lead Delivery Body	Enviror	ıment Agency									
		•									
		ater Brighton Economic Board /es DC									
	• ES(										
		CC vhaven TC									
		whaven TC work Rail									
		work หลา whaven Port and Property									
6. Lead Project Manager	Max Wo	· •									
and sponsor											
·		Hussein									
7. Start Date 15/16	Q1										
8. End Date	18/19				-						
9. Current Status and		ness case a									
any Corrective Action		erate 15/16			stakenoide	r engage	ment and	consent			
required	program	nme to be jo	illilly deliv	ereu.							
04-4	DAO+	Comments									
Status	RAG*	Comments  Pusingss case and project governance already established. C2C to									
10. Inception and Set Up	G	Business case and project governance already established. C2C to sign contributions agreement.									
11. Time	А	Route options work and consultation follows a set time table. Will									
		attempt to shorten consultation and stakeholder engagement.									
12. Spend	Α	Spend may be delayed by route finalisation and consultation. Plan B									
,		in discussions with LDC and ESCC,									
13. Impact	G	ESCC/LDC new commission to assess economic impact									
14. Risk	G	EA well established project arrangements									
Completed By	Ian Parl	kes	Da	te		21 Se	ptember 2	014			

Gre		ton Invest	tment Pro	gramme	Highlight	Report				
1. Investment Category	Flood De	efences								
2. Project/Programme		Shoreham Flood Defence - Adur Tidal Walls								
Name & Description		Reinforcement of flood defences at Shoreham to protect the harbour and airport and unlock employment and housing developments.								
0 0 15 6	airport a							T =		
Spend Profile	105	15/16     16/17     17/18     18/19     19/20     20/21     Total       LGF     2.0m     4.0m     0     0     0     0     6.0m								
		2.0m	4.0m	0	0	0	0	6.0m		
		City         0.6m         10.0m         7.2m         .02m         0         0         18.25m								
		EA								
	Public									
	Private	Private 0 0 0.8m 0 0 0.8m								
	inc.									
	HEI	HEI								
		ESIF								
		Total         3.0m         14.0m         8.0m         0.02m         0         0         25.45m								
4. Main Outputs (full	Jobs:4,4									
programme all years)	Homes:									
	SQM:38	,ວບບ utputs shar	ed with \A	lestern H:	arhour Arn	า				
F. Lood Dolivon, Body		•		Colcinin	arbour Am	1				
<ol><li>Lead Delivery Body</li><li>&amp; partners</li></ol>		Environment Agency								
& partilers		Greater Engineer Economic Board								
	BHC  WCC	_								
		WSCC     Adus and Worthing Councils								
		Adur and Worthing Councils     Coastal West Sussey								
		Coastal West Sussex								
6. Lead Project Manager		Katharaine Matthews								
and sponsor	Environr	nent Agend	СУ							
7. Start Date 15/16	Q1									
8. End Date	17/18									
9. Current Status and		s case and					1 =			
any Corrective Action required		designs be	•	•	•	•		2014		
required		ning applic					17 (0(0)1111 2	2014		
	, o p. o	9								
Status	RAG* Comments									
10. Inception and Set Up	G C2C to sign contribution agreement									
11. Time		G On track								
12. Spend		G May be able to absorb more funding in 15/16								
13. Impact	G	EA study of				4-				
14. Risk	G	EA well es			rangemen					
Completed By	lan Park	es	Da	te		21 Se	ptember 2	2014		

any Corrective Action required  September. Governance structure to be proposed, PWLB being considered to bring forward the required developer contribution.  Status  RAG* Comments  10. Inception and Set Up  A Awaiting detailed business case from AWCs  Not due to start in 15/16 but early sections could be brought forward	Grea		nton Inves	tment Pro	gramme	Highlight	Report		
Name & Description  Addressing long standing flood issues for the harbour to unblock significant development of the harbour for employment and housing.  3. Spend Profile    15/16   16/17   17/18   18/19   19/20   20/21   Total		Flood Defences							
LGF City Deal Public Private Inc. HEI ESIF Total  4. Main Outputs (full programme all years) Homes: 2,320 SQM:38,500 NOTE outputs shared with Adur Tidal Walls  5. Lead Delivery Body  Adur and Worthing Councils  • WSCC • Environment Agency • Greater Brighton Economic Board • Coastal West Sussex  6. Lead Project Manager and sponsor Infrastructure  7. Start Date 15/16  8. End Date  9. Current Status and any Corrective Action required  Awaiting business case, delivery plan and spend profile from A&WCs at end of september. Governance structure to be proposed, PWLB being considered to bring forward the required developer contribution.  Status  RAG* Comments  A Waiting detailed business case from AWCS Not due to start in 15/16 but early sections could be brought forward		Addressing long standing flood issues for the harbour to unblock significant							
City   Deal   Public   Private   Inc.   HEI   ESIF   Total   Jobs:4,450   Homes: 2,320   SQM:38,500   NOTE outputs shared with Adur Tidal Walls	3. Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total
Homes: 2,320 SQM:38,500 NOTE outputs shared with Adur Tidal Walls  5. Lead Delivery Body  Adur and Worthing Councils  WSCC  Environment Agency Greater Brighton Economic Board Coastal West Sussex  Ian Parkes Infrastructure  7. Start Date 15/16  May bring forward some early works into 15/16  End Date  18/19  Current Status and any Corrective Action required  Awaiting business case, delivery plan and spend profile from A&WCs at end of September. Governance structure to be proposed, PWLB being considered to bring forward the required developer contribution.  Status  RAG*  Comments  Awaiting detailed business case from AWCs Not due to start in 15/16 but early sections could be brought forward		City Deal Public Private inc. HEI ESIF							3.5m
Homes: 2,320 SQM:38,500 NOTE outputs shared with Adur Tidal Walls  5. Lead Delivery Body  Adur and Worthing Councils  WSCC  Environment Agency Greater Brighton Economic Board Coastal West Sussex  Ian Parkes Infrastructure  7. Start Date 15/16  May bring forward some early works into 15/16  End Date  18/19  Current Status and any Corrective Action required  Awaiting business case, delivery plan and spend profile from A&WCs at end of September. Governance structure to be proposed, PWLB being considered to bring forward the required developer contribution.  Status  RAG*  Comments  Awaiting detailed business case from AWCs Not due to start in 15/16 but early sections could be brought forward	4. Main Outputs (full		150						
WSCC     Environment Agency     Greater Brighton Economic Board     Coastal West Sussex  6. Lead Project Manager and sponsor  Ian Parkes Infrastructure  7. Start Date 15/16  May bring forward some early works into 15/16  8. End Date  18/19  9. Current Status and any Corrective Action required  Awaiting business case, delivery plan and spend profile from A&WCs at end of September. Governance structure to be proposed, PWLB being considered to bring forward the required developer contribution.  Status  10. Inception and Set Up  11. Time  Awaiting detailed business case from AWCs  Not due to start in 15/16 but early sections could be brought forward	• `	Homes: SQM:38	Homes: 2,320 SQM:38,500						
<ul> <li>Environment Agency</li> <li>Greater Brighton Economic Board</li> <li>Coastal West Sussex</li> <li>Lead Project Manager and sponsor</li> <li>Ian Parkes Infrastructure</li> <li>Start Date 15/16</li> <li>End Date</li> <li>May bring forward some early works into 15/16</li> <li>End Date</li> <li>Current Status and any Corrective Action required</li> <li>Awaiting business case, delivery plan and spend profile from A&amp;WCs at end of September. Governance structure to be proposed, PWLB being considered to bring forward the required developer contribution.</li> <li>Status</li> <li>RAG* Comments</li> <li>Inception and Set Up</li> <li>Awaiting detailed business case from AWCs</li> <li>Not due to start in 15/16 but early sections could be brought forward</li> </ul>	5. Lead Delivery Body	Adur and Worthing Councils							
and sponsor  Infrastructure  7. Start Date 15/16  May bring forward some early works into 15/16  8. End Date  9. Current Status and any Corrective Action required  Awaiting business case, delivery plan and spend profile from A&WCs at end of September. Governance structure to be proposed, PWLB being considered to bring forward the required developer contribution.  Status  RAG* Comments  10. Inception and Set Up  A Awaiting detailed business case from AWCs  Not due to start in 15/16 but early sections could be brought forward		<ul><li>Environment Agency</li><li>Greater Brighton Economic Board</li></ul>							
7. Start Date 15/16 May bring forward some early works into 15/16  8. End Date 18/19  9. Current Status and any Corrective Action required Awaiting business case, delivery plan and spend profile from A&WCs at end of September. Governance structure to be proposed, PWLB being considered to bring forward the required developer contribution.  Status RAG* Comments  10. Inception and Set Up A Awaiting detailed business case from AWCs  11. Time G Not due to start in 15/16 but early sections could be brought forward	6. Lead Project Manager	Ian Park	ces						
8. End Date  9. Current Status and any Corrective Action required  Awaiting business case, delivery plan and spend profile from A&WCs at end of September. Governance structure to be proposed, PWLB being considered to bring forward the required developer contribution.  Status  RAG* Comments  10. Inception and Set Up  A Awaiting detailed business case from AWCs  Not due to start in 15/16 but early sections could be brought forward	and sponsor	Infrastru	ıcture						
9. Current Status and any Corrective Action required  Awaiting business case, delivery plan and spend profile from A&WCs at end of September. Governance structure to be proposed, PWLB being considered to bring forward the required developer contribution.  Status  RAG* Comments  10. Inception and Set Up  A Awaiting detailed business case from AWCs  Not due to start in 15/16 but early sections could be brought forward	7. Start Date 15/16	May brir	ng forward	some early	y works in	to 15/16			
any Corrective Action required  September. Governance structure to be proposed, PWLB being considered to bring forward the required developer contribution.  Status  RAG* Comments  10. Inception and Set Up  A Awaiting detailed business case from AWCs  Not due to start in 15/16 but early sections could be brought forward	8. End Date	18/19							
10. Inception and Set Up A Awaiting detailed business case from AWCs 11. Time B Not due to start in 15/16 but early sections could be brought forward	any Corrective Action required								
11. Time G Not due to start in 15/16 but early sections could be brought forward									
12 Spend G PW/R may be used to bring forward developer contributions	12. Spend	G							
13. Impact  G Shoreham potential well established and evidenced			, under the second seco						
14. Risk G Has support of all stakeholders.									
Completed By Ian Parkes Date 21 September 2014							21 Se	ptember 2	2014

Grea	ater Brigl	nton Invest	tment Pro	ter Brighton Investment Programme Highlight Report							
Investment Category		Homes and Employment Space									
Project/Programme     Name & Description	Brighton Circus Street  A public-private partnership scheme to transform the 2.5-acre site off Circus Street. The former municipal fruit and veg market will become a mixed-use scheme and 'innovation quarter', with new homes, student bed spaces, new teaching and research facilities for the University of Brighton, a new dance studio for South East Dance and a seven-storey office building. Also										
	restaura	restaurants or shops around a new public square.									
Spend Profile		15/16 16/17 17/18 18/19 19/20 20/21 Total									
от орошо гото	LGF										
	Public	2.0m		0.9m				2.9 m			
	Private inc. HEI ESIF	11.4m	41.1m	25.7m				78.2m			
	Total							83.8m			
<ul><li>4. Main Outputs (full programme all years)</li><li>5. Lead Delivery Body &amp; partners</li></ul>	Homes: SQM: 9 Other: F	Jobs: 1,063 Homes: 142 SQM: 9,012 Other: Public realm  BHCC									
partitors		Cathedral UoB									
Lead Project Manager and sponsor	Alan Bu Nick Hib										
7. Start Date 15/16	Q1 – ma	ay be able t	o start in	14/15							
8. End Date	17/18										
Current Status and any Corrective Action required  Status		ct Board established. Business case being prepared for LGF funding. ing approved on 17 September 2014. Start on site during 2015.									
10. Inception and Set Up	A	Comments		velonmen	t hy Catheo	ral and l	BHCC				
11. Time	G	Business case in development by Cathedral and BHCC									
12. Spend	G	Will make a start in 14/15  Early start will ansure 15/16 funding is fully used									
13. Impact	G	Early start will ensure 15/16 funding is fully used Mixed use scheme will deliver a mix of outputs. High leverage from UoB and Cathedral									
14. Risk	G	Planning a	approval h	as mitigate	ed the key r	isk					
Completed By	Alan Bu	ck	Da	te		06 Oc	tober 201	4			

Gre		ter Brighton Investment Programme Highlight Report								
1. Investment Category	Acceler	Accelerate Research and Innovation								
Project/Programme     Name & Description	Preston Barracks Central Research Laboratory An innovation hub; a core component at the heart of a mixed use redevelopment which will also deliver homes and employment space. One of									
	three C	RLs being d			dral.	_				
Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total		
	LGF	1m 7.7m								
	Public									
	Private									
	inc. HEI									
	ESIF									
	Total									
4. Main Outputs (full	Jobs:74	.0						1		
programme all years)	Homes	-								
, ,	SQM: C	RL - 5,300	sqm, Hor	nes – 28,0	000 sqm. <sup>-</sup>	Total dev.	area - 50	,000 sqm		
	Other: I	l: CRL – 5,300 sqm, Homes – 28,000 sqm. Total dev. area – 50,000 sqm r: New student accommodation								
5. Lead Delivery Body &	внсс									
partners	• Cat	athedral								
	• Uol									
6. Lead C2C Project	Mark Ja	5.1								
Manager and sponsor		ark Jago, BHCC Project Manager								
Committee	INICK FIII	lick Hibberd, Head of City Regeneration								
7. Start Date 15/16	Q4									
8. End Date	18/19									
9. Current Status and		ts exchange								
any Corrective Action		survey wor g application								
required		iness case								
	busines		ana aonve	ny pian in	dovolopii	ioni. Bio v	varie to oo	o uno		
Ctatus	DAC*	O* Commonts								
Status  10. Inception and Set Up	RAG*	Comments		develone	d by RHC	C and Ca	thedral R	IS want to		
10. Inception and Set Op		Business case to be developed by BHCC and Cathedral. BIS want to see this business case.								
11. Time	Α	Late start in 15/16								
12. Spend	A	Risk of underspend due to late start on site. Contingency plans being								
		developed.								
13. Impact	G	Strategic site with high impact. Leverage committed from BHCC,								
		Cathedral and UoB.								
14. Risk	Α	Dependent on timing of Planning application/approval and completion								
		of land acquisition								
Completed By	Mark Ja	ago	Da	te		06 Oc	tober 201	4		

	Gre	Greater Brighton Investment Programme							
Investment Category		Enhancing Business and Skills							
Project/Programme     Name & Description	Skills C Investm Capital the two training	Skills Capital (City College, Brighton) Investment in capital projects which support skills development in Coast to Capital priority sectors and industries. In 15/16 we have interim arrangements - the two recipients are Chichester College for refurbishment of their hospitality training facility; and City College Brighton to complete a refurbishment of the whole college							
3. Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total	
	LGF Public Private inc. HEI ESIF Total	Public Private nc. HEI							
Main Outputs (full programme all years)	SQM:	Homes:							
Lead Delivery Body & partners		City College Brighton  • SFA							
6. Lead C2C Project Manager and sponsor Committee		Heather Binning Skills Capital							
7. Start Date 15/16	Q1								
8. End Date	Q4								
Current Status and any Corrective Action required	projects	SFA applications and business cases are already approved for the 15/16 projects. New process to be launched in October for 16/17 bidding rounds which will be open to all sectors, not just FE Colleges							
Status	RAG*	RAG* Comments							
10. Inception and Set Up	A	<u> </u>							
11. Time	G	College Plans well established							
12. Spend 13. Impact	G	Significant matched investment already identified and committed. Outputs are learner related.						nitted.	
14. Risk	G	SFA proce	ss to help	ensure a	lelivery.				
Completed By	Ian Par	kes	Da	ite		21 Se	ptember 2	014	

	Grea	ater Brighto	on Investr	nent Pro	gramme			_		
Investment Category	LTB 2013									
2. Project/Programme Name & Description	Brighton Valley Gardens Phases 1&2									
Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total		
	LGF	4.000m	4.000m					8.000m		
	Public	0.810m	0.535m					1.345m		
		Private 0.141m 0.150m 0.291								
		inc.								
	ESIF	HEI ESIE								
	Total	4.951m	4.685m					9.636m		
4. Main Outputs (full	Jobs: 2		1.000111					0.000111		
programme all years)	Homes:									
, ,	SQM:									
	Other: S	See Busines	s Case							
5. Lead Delivery Body	BHCC									
6. Project Manager and	Jim May	or/								
sponsor	Mark Pr	Mark Prior								
7. Start Date 15/16	Q2 201	Q2 2015								
8. End Date	Q4 201	Q4 2017								
9. Current Status and any Corrective Action required	Awaiting Business Case approval, progressing detail design.									
Status	RAG* Comments									
10. Inception and Set Up	A Business Case awaiting formal approval									
11. Time	Pending Business Case approval									
12. Spend	G									
13. Impact	G									
14. Risk	G									
Completed By	Jim May	Jim Mayor Date 23/09/14								

Greater Brighton Investment Programme Highlight Report									
1. Investment Category	16/17 Indicative Allocation								
2. Project/Programme	Newha	Newhaven Port Access Road							
Name & Description	This scheme has been proposed since 1996 and is crucial to the unblocking of								
	strategic employment and housing sites on the east side of the harbour.								
		Access to the sites at present is via a narrow residential street. There are							
		significant technical and engineering problems which require LGF investment							
		to make them viable. Port Access road will allow a new deep water berth to be							
Spend Profile	Constru	constructed and for a re-modelling of the port.    15/16							
3. Sperid Frome	LGF	13/10	10/17 10m	1//10	10/19	19/20	20/21	10tai	
	Public		13m					13m	
	Private	7	10111					13111	
	inc.	,							
	HEI								
	ESIF								
	Total								
4. Main Outputs (full	Jobs: 3	Jobs: 335							
programme all years)	Homes:								
	SQM: 1,000								
	Other:	Other: TBC							
5. Lead Delivery Body	ESCC								
	• LDC								
	Nev	Newhaven Port and Property							
6. Lead C2C Project Ian Parkes/Iain Reeve									
Manager and sponsor	Infrastructure								
Committee	Relationship to LTB to be confirmed.								
7. Start Date 15/16	No start	No start in 15/16							
8. End Date	16/17								
Current Status and	ESCC	and LDC hav	10 commi	seionod a	new occa	omic imp	act etudy	Sito	
any Corrective Action								Sile	
required	investig	investigation is complete. Business case to be prepared by ESCC.							
Status	RAG*	RAG* Comments							
10. Inception and Set Up	G								
11. Time	Α								
12. Spend	Α	Starts in 10							
13. Impact	Α	ESCC and LDC have commissioned a new economic impact survey						ct survey	
14. Risk	Α	Planning is already secured.							
Completed By	Ian Parkes Date 21 September 2014								
-									

Gre	ater Brig	hton Inves	tment Pro	ogramme l	Highlight F	Report				
Investment Category	16/17 Indicative Allocation									
2. Project/Programme	Brighton Valley Gardens Phase 3									
Name & Description					10/10	10/00	00/04	T = ( ) T		
Spend Profile	1.05	15/16	16/17	17/18	18/19	19/20	20/21	Total		
	LGF			3.000m	3.000m			6.000m		
		Public         0.750m         0.750m         1.500m           Private								
		inc.								
		HEI								
	ESIF									
	Total									
4. Main Outputs (full	Jobs: T	Jobs: TBC								
programme all years)	Homes:	TBC								
	SQM: T									
	Other:	ГВС								
5. Lead Delivery Body	ВНСС									
6. Lead C2C Project	TBC									
Manager and sponsor										
Committee										
7. Start Date 15/16	TBC									
8. End Date	TBC	TBC								
9. Current Status and										
any Corrective Action	Seeking Environment Transport & Sustainability Committee approval on 7 <sup>th</sup>									
required		October 2014 to commence work on a Business Case with a view to pursuing funding								
	funding									
Status	RAG*	Comment	s							
10. Inception and Set Up	A		~	o commend	e work on	business	s case			
and cor op	,	A Awaiting approval to commence work on business case.  Outputs can only be clarified as and when work on a business case								
		commences.								
11. Time	Α									
12. Spend	Α	Actual costs will be refined as and when a Business Case is								
		developed.								
13. Impact	Α									
14. Risk	A Risk to be defined as and when a Business Case is developed.									
Completed By	Jim Mayor <b>Date</b> 23/09/2014									

G	reater Brig	hton Inve	stment Pi	ogramme	Hiahliah	t Report			
15. Investment	reater Brighton Investment Programme Highlight Report Greater Brighton Investment Programme – City Deal Growth Centre								
Category									
16. Project/Programme	Burgess Hill Business and Science Parks								
Name &	Development of business and science parks to the west of Burgess Hill,								
Description	providing 5,000 new jobs within around 200,000 square metres of new								
	employment floorspace. The Science Park is being promoted by the University								
	of Brighton. The wider strategic development also includes more than 5,000 new								
	homes on key sites around the town and within the town centre, together with								
	related community infrastructure.								
	The developments will require assign to a set increase the best to be the ACCCC								
	The developments will require major transport improvements to both the A2300 corridor linking Burgess Hill to the A23 and within the town centre.								
17. Spend Profile	Corridor III	15/16	16/17	17/18	18/19	19/20	20/21	Total	
17. Opena i Tome	LGF	£1.12m	£2.15m	£2.15m	£7.35m	£6.69m	£6.69m	£26.15	
		21.12111	22.10111	٨٢. ١٥١١١	27.00111	20.00111	20.00111	m	
	Public	£1.1m	£1.07m	£0.07m				£2.24m	
	Private	£41.25	£57m	£56.9m	£61.3m	£61.3m	£51.3m	£329.0	
	inc. HEI	m						5.m	
	ESIF								
	Total	£43.47	£60.22	£59.12	£68.65	£67.99	£57.99	£357.4	
		m	m	m	m	m	m	4m	
18. Main Outputs (full	Jobs: 5,00								
programme all	Homes: o								
years)	SQM: 200 Other:	,000							
19. Lead Delivery		N Diatriot	Council						
Body & partners	Mid Susse								
, , , , , , , , , , , , , , , , , , , ,	West Sussex County Council								
	University of Brighton								
20. Lead C2C Project	Hamish Walke								
Manager and									
sponsor Committee									
21. Start Date 15/16	2015/16								
22. End Date	After 2021								
	Planning approval for The Hub business park on 1 May 2014, securing £1.1								
23. Current Status and any Corrective	Planning a million in o	• •			•	ıvıay 2014	, securing	£1.1	
Action required	111111011 111 (	ac voiopei	a an apont		10.				
·	Planning a	Planning applications for remainder of Northern Arc strategic development							
	expected early 2015.								
	District and County Councils warking to devalor business across and detailed								
	District and County Councils working to develop business cases and detailed design for required transport improvements.								
	assign for required transport improvements.								
Status	RAG* Comments								
24. Inception and Set	Α								
Up		Business case for transport schemes to be developed with WSCC.  Short term aims to allocate sites with the District Plan, determine planning applications and progress transport improvements are on							
25. Time	G								
		target. The strategic development is a long term proposal, with							
26. Spend	A	delivery over a twenty year period.  No specific 2015/16 allocation. Working with WSCC to secure part							
Zo. Openu	Λ	of LGF Sustainable Transport package for Burgess Hill town							
		centre.							
27. Impact	A Major strategic development that will deliver jobs, homes and								
P							-,	-	

		employment floorspace.					
28. Risk	А	Councils, with developments	upport from County, District In Development Board set up Is. Planning approved for 18 Indication discussions taking	to oversee 5 hectares of business			
Completed By	Hamish Wal	ke	Date	23 September 2014			